

24 January 2018

Bow River Trout Foundation  
Calgary River Users Alliance

Dear Mr. Crowe-Swords:

**Calgary River Access Strategy**

**Implementation Projects  
STATUS UPDATE**

**Priority 1 Sites and Initiatives**



**PROJECT SITES:**

**BC07 Inglewood Bridge 12<sup>th</sup> Street – Boat Ramp and Hand Launch**

- October 2017: project allocated to consultant, Wood (AMEC).
- November 2017: habitat assessment undertaken of riverbank 100m up and downstream of 12<sup>th</sup> Street bridge.
- December 2017: commenced with draft site analysis and feasibility study.
- January 2018: updated project work schedule, milestones set for regulatory approvals in 2018, construction for 2019.

**BS01 Ogden Bridge (under Deerfoot Tr SE) – Boat Ramp and Hand Launch**

- November 2017: project allocated to consultant, Klohn Crippen Berger (KCB).
- December 2017: commenced with draft site analysis and established a site safe plan.
- January 2018: commenced collection of data and background study of site contamination mitigation measures.
- January 2018: updated project work schedule, milestones set for regulatory approvals in 2018, construction for 2019.

**BC03 Sunnyside (Memorial Dr. at 3<sup>rd</sup> St. SE) – Hand Launch**

- February 2018: contractor to be appointed to provide design/build construction service for the timber stairs down embankment.
- March 2018: it's anticipated that no Water Act and Public Lands Act approvals will be required for proposed works.
- September/October 2018: scheduled installation of timber stairs.



### **BN01 West Baker Park (at Stoney Tr. NW) – Boat Ramp and Hand Launch**

- September 2017: project allocated to consultant, Stantec.
- October 2017: commenced with initial concept development.
- November 2017: finalization of preferred concept. PNSA site assessment complete and initial stakeholder meeting undertaken.
- January 2018: completion of 40% detail drawings and Class 4 Cost Estimate. Submitted to Parks for review (currently under review).
- March 2018: scheduled submissions for regulatory approvals.

### **BS 02 Graves Bridge (at Glenmore Tr. SE) – Boat Ramp and Hand Launch**

- November 2017: completed installation of barrier concrete blocks and signage.
- December 2017: no further actions anticipated for 2018.

### **Signage/Education Programs**

- November 2017: sign production 50% complete.
- January 2018: sign production 80% complete.
- April 2018: scheduled installation of all signage on sites.

END

You are welcome to contact me if you have any specific enquiries or wish to discuss.

Regards,

**Andrew D. King**, BLA, CSLA  
Project Lead  
Calgary Parks, Capital Development  
The City of Calgary | Mail code: #54  
T 403.268.1381 | C 403.801.9447  
Floor 7, Calgary Public Building, 205 8th Ave S.E.  
P.O. Box 2100, Stn.M#54, Calgary, AB Canada T2P 2M5

cc: Jeff Thomson, Calgary Parks